

# ENERGY STAR Indoor Air Package

## Verification Checklist

Address or Div/Lot#:		City:		State:		
Section	#	Requirements (see IAP for details)	N/A	Builder Verified	Rater Verified	Flex Spec
<b>ENERGY STAR Qualified Home</b>		verification complete, including Thermal Bypass Checklist			<input type="checkbox"/>	
<b>Moisture Control Features</b>	Water Managed Foundations	1.1 Surface water management system		<input type="checkbox"/>	<input type="checkbox"/>	
		1.2 Drain tile system at all footings		<input type="checkbox"/>	<input type="checkbox"/>	
		1.3 Capillary break below concrete slabs (Ex. see Spec)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
		1.4 Below grade walls damp-proofed (Ex. slab-on-grade)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
		1.5 Sump pump covers air sealed (Ex. no sump)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
		1.6 Crawl spaces unvented, insulated, conditioned (Ex. see Spec)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
		1.7 No vapor barrier on inside of basement/crawlspace walls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Water Managed Wall Assemblies	1.8 Flashing system (or equivalent) at bottom of wall		<input type="checkbox"/>	<input type="checkbox"/>	
		1.9 Continuous drainage plane behind cladding		<input type="checkbox"/>	<input type="checkbox"/>	
		1.10 Air seal & align thermal/air barriers (E* TBC)		<input type="checkbox"/>	<input type="checkbox"/>	
		1.11 Fully flash windows and doors		<input type="checkbox"/>	<input type="checkbox"/>	
		1.12 Deck ledger board drainage system	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	Water Managed Roof Assemblies	1.13 Air seal & align thermal/air barriers (E* TBC)			<input type="checkbox"/>	
		1.14 Step & "kickout" flashing		<input type="checkbox"/>	<input type="checkbox"/>	
		1.15 Gutter system or equivalent (Ex. Dry)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
		1.16 No. 30 roof felt underlayment		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		1.17 Drip edge at roof decking edges (Ex. Dry)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		1.18 Bituminous membrane at valleys & penetrations (Ex. Dry)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
		1.19 Ice flashing at eaves (Ex. Zones 1-4)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Plumbing Systems	1.20 Plumbing leak/damage protection		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Radon Resistant Construction</b>	2.1 Radon resistant features required (EPA Zones 1 & 2 only)		<input type="checkbox"/>	<input type="checkbox"/>		
	2.2 Provide 2 radon test kits (EPA Zones 1 & 2 only)		<input type="checkbox"/>			
<b>Pest Barriers</b>	3.1 Air seal foundation joints & penetrations (E* TBC)			<input type="checkbox"/>		
	3.2 Rodent & corrosion proof screens		<input type="checkbox"/>	<input type="checkbox"/>		
	3.3 Termite measures ("Moderate to Heavy" or above only)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	3.4 Foam insulation restrictions ("Very Heavy" areas only)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
<b>HVAC Systems</b>	Heating & Cooling Equipment	4.1 Room loads & system sizing: Man J, ASHRAE, or equivalent			<input type="checkbox"/>	
		4.2 No air handler in garage			<input type="checkbox"/>	
		4.3 No equipment that intentionally produces ozone			<input type="checkbox"/>	
		4.4 Drain pan design and installation			<input type="checkbox"/>	
		4.5 System to maintain <60% RH (warm humid climates only)	<input type="checkbox"/>		<input type="checkbox"/>	
		4.6 Air handler cabinet & plenum sealed (or Test)			<input type="checkbox"/>	<input type="checkbox"/>
		4.7 Protect HVAC system from construction dust		<input type="checkbox"/>	<input type="checkbox"/>	
		4.8 Additional dust prevention		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	Duct Systems	4.9 Duct system design - Man D or equivalent (or Test)			<input type="checkbox"/>	
		4.10 No ductwork in garage			<input type="checkbox"/>	
		4.11 No building cavities as ducts			<input type="checkbox"/>	
		4.12 Duct system sealed with approved sealant or system			<input type="checkbox"/>	
		4.13 Duct leakage test - total or outside			<input type="checkbox"/>	
		4.14 Transfer ducts/grilles in rooms w/o return (or Test)			<input type="checkbox"/>	
	Ventilation Systems	4.15 Whole house ventilation (ASHRAE Std 62.2)			<input type="checkbox"/>	
		4.16 Spot ventilation (ASHRAE Std 62.2)			<input type="checkbox"/>	
		4.17 Clothes dryers vented outdoors	<input type="checkbox"/>		<input type="checkbox"/>	

# ENERGY STAR Indoor Air Package

## Verification Checklist

Address or Div/Lot#:		City:		State:		
Section	#	Requirements (see IAP for details)	N/A	Builder Verified	Rater Verified	Flex Spec
HVAC	Filtration	4.18 HVAC filters at least MERV 8			<input type="checkbox"/>	
		4.19 No filter by-passes			<input type="checkbox"/>	
		4.20 If central vac, vented outdoors	<input type="checkbox"/>		<input type="checkbox"/>	
Combustion/Garages	Heating Appliances	5.1 Gas furnace/boiler direct vented; oil power vented	<input type="checkbox"/>		<input type="checkbox"/>	
		5.2 Water heaters power vented or direct vented	<input type="checkbox"/>		<input type="checkbox"/>	
		5.3 Fireplace emission & efficiency requirements	<input type="checkbox"/>		<input type="checkbox"/>	
		5.4 Fireplace installation requirements	<input type="checkbox"/>		<input type="checkbox"/>	
	Garage Isolation	5.5 Common walls and ceiling completely sealed	<input type="checkbox"/>		<input type="checkbox"/>	
		5.6 Connecting doors gasketed and automatic closer	<input type="checkbox"/>		<input type="checkbox"/>	
		5.7 Garage exhaust fan	<input type="checkbox"/>		<input type="checkbox"/>	
CO alarms	5.8 Certified CO alarms outside each sleeping area	<input type="checkbox"/>		<input type="checkbox"/>		
Building Materials	Preparation and Installation	6.1 No wet materials enclosed in building assemblies		<input type="checkbox"/>		
		6.2 Paper covered wall board raised 1/2" above slab			<input type="checkbox"/>	
	Materials	6.3 Plywood & OSB "Exterior" grade		<input type="checkbox"/>	<input type="checkbox"/>	
		6.4 Particleboard and MDF ANSI A208 compliant		<input type="checkbox"/>	<input type="checkbox"/>	
		6.5 Hardwood plywood ANSI & HUD std compliant		<input type="checkbox"/>	<input type="checkbox"/>	
		6.6 No wall-to-wall carpet in bathing areas			<input type="checkbox"/>	
		6.7 Water resistant flooring in kitchens, entries, laundry, util.			<input type="checkbox"/>	<input type="checkbox"/>
		6.8 >1 Perm finish on inside of exterior walls (Humid only)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
		6.9 Carpet, cushion, & adhesives qualified for CRI Green Label		<input type="checkbox"/>	<input type="checkbox"/>	
Home Commissioning	Final Preparation	7.1 Ductwork dry and dust free			<input type="checkbox"/>	
		7.2 Air handler clean, w/new filter			<input type="checkbox"/>	
		7.3 Supply airflows verified			<input type="checkbox"/>	
		7.4 Refrigerant charge test			<input type="checkbox"/>	
		7.5 Ventilate home before occupancy, or advise buyer	<input type="checkbox"/>		<input type="checkbox"/>	
	Owner Education	7.6 Provide home buyer with completed checklist		<input type="checkbox"/>		
		7.7 Provide homeowner's manual		<input type="checkbox"/>		<input type="checkbox"/>
Rating Provider:		Final Inspection Date:				
Rating Company Name:		Builder Company Name:				
Rater Signature:		Builder Employee Signature:				

**Verification Instructions:**

1. Homes verified to comply with these specifications can use "Indoor Air Package" as a complementary label to ENERGY STAR for homes. *Verification is not complete until this checklist is completed in full and signed.*
2. Check one box per line: "N/A" for specifications that do not apply according to Indoor Air Package requirements (i.e. *Exceptions*); "Builder Verified" or "Rater Verified" as appropriate for items that must be verified.
3. Builder may choose to "opt out" of up to 3 specification items listed in the "Flex Spec" column. These specification items are considered "best practices", but may not be required to achieve significant IAQ risk reduction, therefore some flexibility is provided.
4. The Provider or Rater is required to keep a copy of the completed and signed checklist with ENERGY STAR documentation for the home.
5. The Checklist may be completed for a batch of homes using a RESNET-approved sampling protocol when qualifying homes as ENERGY STAR. For example, if the approved sampling protocol requires rating one in seven homes, then the checklist will be completed for the one home that was rated.

**Disclaimer:** The construction practices and technical specifications that comprise the ENERGY STAR Indoor Air Package are designed to contribute to improved indoor air quality in new homes compared to standard code-built homes. However, these measures alone will not guarantee that homebuyers will not experience air quality problems in their homes. Rather, the Indoor Air Package should be viewed as a way to reduce the likelihood of experiencing such problems.